

Columbia University WiMAX Campus Deployment and Installation 1

SungHoon Seo, Jan Janak, and Henning Schulzrinne 2
Department of Computer Science, Columbia University
{hoon, jj2513, hgs}@cs.columbia.edu

June 27, 2011 3

Contents 4

1	People	2	5
2	TODOs	3	6
3	History	3	7
4	Campus WiMAX radio coverage map	7	8
5	Site survey	7	9
5.1	Outdoor site	8	10
5.2	Indoor site	9	11
6	Base station deployment	9	12
6.1	Completed WiMAX installation and deployment	9	13
6.2	WiMAX kit	10	14
6.3	Conceptual diagram for deployment	11	15
6.4	Topology setting	11	16
6.5	PDU setting	11	17
6.6	Router setting	11	18
7	Client settings	13	19
7.1	Platform information	13	20
7.2	Network interface card installation	13	21
7.2.1	Temporary installation	13	22
7.2.2	NIC size extension	14	23
7.2.3	Final installation	14	24
7.3	Software installation	15	25
7.3.1	Required software packages	15	26
7.3.2	History	15	27

8	Indoor testing	16	28
8.1	Important notes	16	29
8.2	Testing topology	16	30
8.3	Boot up sequence	17	31
8.4	Testing result	19	32
8.4.1	Using Linux OS and Intel 6250	19	33
8.4.2	Using Windows OS and Intel 6250	20	34
8.4.3	Using Windows OS and AWB US210	20	35
9	Other information	22	36
9.1	ASN-GW software package update	22	37
9.2	WiMAX clients' IP address assignment	22	38
9.3	Configuring WiMAX base station	22	39
9.4	Using <i>wimaxrf</i>	22	40
9.4.1	Accessing <i>wimaxrf</i> using web browser	23	41
9.4.2	Listing information	23	42
9.4.3	Get and set parameters	23	43
9.5	Log messages	23	44
10	Measurements	25	45
10.1	Signal quality	25	46
10.1.1	Measurement tools	25	47
10.1.2	Measurement procedure	25	48
10.1.3	Results	26	49
10.2	Throughput	26	50
11	Useful links	27	51
A	Appendix: Previous candidate sites	28	52
A.1	Previous outdoor site	28	53
A.2	Previous indoor site	28	54
	References	28	55
1	People		56
	• Henning Schulzrinne (PI)		57
	• SungHoon Seo (Postdoctoral researcher)		58
	• Jan Janak (Visiting scholar)		59

2 TODOs

1. Contact Columbia Facilities to mount pole mask and ODU on outdoor site – The working started 06/16/2011
2. Activation of two Ethernet ports is required on the 16th floor at Mudd building; one for Internet connection and the other one for PDU (Power Distribution Unit) management. CUIT will provide it by June, 2011.
3. ~~Request permission from Dean's office, facilities, and real-estate committee~~
4. ~~Preliminary base station testing with Wi-Fi antenna by using signal power attenuator (it should be set with reduced (lowest) TX power 0 dBm). See Section 8 Indoor testing for more details.~~
5. ~~Purchase additional necessary items: a pole mask, server rack cabinet, and PDU~~
6. ~~Ethernet activation (1402B) when all equipments are ready via Patrick (CUIT staff). An Ethernet port for the outbound link of ASN-GW server will be activated through the other place according to a new location for indoor machines (ASN-GW, IDU, and power supplies) being placed (Antenna site will be also changed). Patrick (CUIT staff) may help us for this issue.~~
7. ~~Check rack space (smaller size) for IDU and ASN-GW~~

3 History

04/14/10 Obtained FCC licence

- Nature of service: Experimental
- Call sign: WF2XIU
- Class of station: XD FX
- File number: 0082-EX-PL-2010
- Station location: New York (NEW YORK), NY - NL 40-48-34; WL 73-57-36
- Frequency: 2590-2596 MHz
- Station Class: FX
- Emission Designator: 10M0W7D
- Authorized power: 32 W (ERP)
- Frequency tolerance (+/-): 0.00002 %

06/24/10 First site survey

At the Fairchild and Mudd buildings.

09/30/10 Second site survey

We chose the Fairchild building rooftop (12th floor) for mounting WiMAX antenna and ODU and HAM radio station (14 fl) to install IDU and server(s).

06/16/10 The first parts of WiMAX packages arrived

92

The list of shipment from WINLAB at Rutgers University is as in Table 1.

Table 1: 1st shipment of WiMAX kits from Rutgers University

Item	Quantity
Outdoor unit	1
GPS receiver antenna	1
Fiber cable	1 roll (10 m, approx. 30 feet)
Sector antenna	1
Mounting brackets for ODU and the antenna	1 set
Power connector for the ODU	1
Lightning surge protector for the WiMAX antenna	1

93

09/20/10 Requested to purchase necessary items (first order, via Elias Tesfaye, officer in CS department)

94

The list of purchased items is shown in Table 2.

95

Table 2: The list of 1st order

Item	Qty	Purchasing source
N Male Connector	3	http://www.mouser.com/ProductDetail/Amphenol-Connex/172100/?qs=sGAEpiMZZMtqi3rrGzC6kqBNVAfbUIcAs7pmvc7F02w=
Lightning Arrestor N-Female N-Female bnc-j connector	1	http://www.streakwave.com/Itemdesc.asp?ic=SP3-90-6-BFF&eq=&Tp=
Weatherproof Box	1	http://www.mouser.com/ProductDetail/Amphenol-Connex/112348/?qs=sGAEpiMZZMtqi3rrGzC6k1tfvaDq2xsFsJWEfe0v%2f0g=
Barrier Terminal Block	2	http://www.streakwave.com/Itemdesc.asp?ic=DCE-H-7x6x2&eq=&Tp=
Lightning Surge	4	http://www.mouser.com/ProductDetail/Tyco-Electronics-AMP/1546306-4/?qs=sGAEpiMZZMvXvCN7QvKasSL6eMCRZuY6zjs15Djvrtg=
		http://www.mouser.com/ProductDetail/Littelfuse/SL1411A075A/?qs=ek3FaJ1hxEWg6rFszW4eAw=

10/06/10 Placed the second order (See Table 3)

96

Table 3: The list of 2nd order

Item	Qty	Purchasing source
Coaxial Cable 20AWG RG-58/U COAX 500' SPOOL BLACK	1	http://www.mouser.com/ProductDetail/Alpha-Wire/9058C-BK002/?qs=sGAEpiMZZMuwsoYAVCu3C0xrc1%2ft2NbJpirN7iGs1GY=
Hinged DCE	1	http://www.streakwave.com/Itemdesc.asp?ic=DCE-H-7x6x2&eq=&Tp=
12/3 SJTOW Black 105 CEE	300 ft	http://www.americord.com/bulk-cable-62-prod-541.html

10/08/10 Visited WINLAB, Rutgers University

97

Obtained the rest of the equipment. See the list of the equipments in Table 4.

98

10/09/10 Project request to the Facilities

99

We filled out the form in <http://facilities.columbia.edu/project-request> and submitted it.

100

Table 4: 2nd shipment of WiMAX kits from Rutgers University

Item	Quantity
WiMAX indoor unit (IDU)	1
ASN-GW Server	1
IDU/ODU power supplies	2
AWB US210 USB clients	10
Intel Link 6250 mini PCI module	2

10/13/10 Space unit measurement

101

Figures 1 and 2 show diagrams including the space unit we measured at Fairchild building rooftop and for ODU.

102

103




Figure 1: Diagram for WiMAX deployment (outdoor on Fairchild rooftop)

10/29/19 Completed to prepare settings for client testbed platform

104

See Section 7.2 for more details on NIC installation.

105

11/29/10 Meeting with Facilities with Michael Schultz (Facilities) and Elias Tesfaye (CS department) at CS office

106

Facilities said that an additional committee (real-estate) permission is required.

107

12/09/10 Site survey for a new outdoor location (indoor site as well)

108

With Facilities (Michael Schultz) and CUIT (Patrick Rausch) members, we took a look around Fairchild and Mudd buildings and it was determined that the current site should be moved to a new location.

109

The Mudd building 16th floor is selected as a new site for the outdoor equipment.

110

111

Quote for installation: 32,000.00 USD

112

12/16/10 Meeting with electricians for the antenna and its pole mount

113

At the 16th floor at the Mudd building and IRT

114

TITLE	WIMAX OUTDOOR UNIT (ODU)
DATE	10/13/2010




Figure 2: Diagram for WiMAX ODU

02/18/11 Phone meeting with Ivan Seskar, a researcher of WINLAB, Rutgers University 115

We tried to change several parameters on our BS based on the guidance of Ivan but the BS didn't work properly. The parameters we tried to change are as follows: 116

`odu_noise_floor: 4 →40` 117

`dlul_ratio: 0x02 →0x00` 118

`authgw_id: 0000000041534E47 →0x41534E4757303030` 119

`bs_tx_power: 0 →20` 120

We made a plan to visit WINLAB to figure out the problems on both BS and clients. 121

02/24/11 Visiting WINLAB at Rutgers University 122

- Contacted Ivan Seskar and Nilanjan Paul 123

- Solved every problems on both BTS and clients 124

- Upgraded OMF aggregation manager with the latest version and checked out that `wimaxrf` works 125

02/25/11 Indoor testing at IRT 126

We succeeded to scan and connect one of our WiMAX client (Linux OS) to BS for the first time. See Figure 14 for the testing result in detail. 127


03/03/11	HTC EVO Handset	130
	We tried to purchase a HTC EVO handset which supports mobile WiMAX (IEEE 802.16e Wave 2 compliant) provided by Sprint carrier. Asked Daisy Nguyen (CRF manager, Columbia University) about the availability of university's contracts against the Sprint, but couldn't get any answer yet.	131-133
05/19/11	Purchasing server rack cabinet and PDU (Power distribution unit) via Daisy Nguyen (CRF) and Elias Tesfaye (CS Department)	134
	(1) Triplite 12U rack: \$444.73	135
	(2) APC PUD for remote power (to hard boot machines in the rack): \$425.45	136-137
06/09/11	Meeting with Donald A. Schlosser (Assistant Vice President of Campus Opers-Custodial Services, Columbia Facilities)	138
	At IRT and the 16th floor, Mudd building. New quote for installation: 0.00 USD, for free.	139-140
06/14/11	Meeting with a technician from Facilities (Corey Sochinsky)	141
	At IRT and the 16th floor, Mudd building. We measured the location where to mount the outdoor unit and the antenna. After the meeting, we moved every WiMAX equipment to the 16th floor, Mudd building.	142-144
06/16/11	Started to mount WiMAX equipment on site	145
	Technicians from Facilities (Corey Sochinsky and John) and Nathan Schulzrinne (CRF intern) helped us for the deployment. The completed work includes as follows: Drilling holes on railing, fixed the mask and antenna, mounted ODU on the wall inside the building, and connected a coaxial cable between the antenna and the ODU.	146-149
06/17/11	Wiring optical fiber and power cables	150
06/23/11	Activation of Ethernet by CUIT	151
	Two ports of Giga-bit Ethernet: one for Internet connection and the other one for PDU management.	152

4 Campus WiMAX radio coverage map 153


Figures 3(a) and 3(b) show an expected coverage of our campus WiMAX base station in Columbia University by using 120-degree sector antenna. Based on the transmission power configuration setting at the base station, i.e., `bs_tx_power`, the coverage may vary when the actual BS deployment completes. 154-156

5 Site survey 157

Because of Columbia University Facilities' exteriors and historic preservation regulation, previous candidates of WiMAX base station indoor and outdoor site A should be moved to the other location. On Dec. 16, 2010, based on the other site survey, we decided to change the outdoor and indoor sites to the southwest corner of the Mudd building, 16th floor, rooftop. 158-161



(a) 2D map view (by Google map)



(b) Aerial view (by Bing map)

Figure 3: Campus WiMAX coverage

5.1 Outdoor site

162

Figures 4(a)–4(e) show a new outdoor site which is located on the 16th floor at Mudd building. Figures 5(a) and 5(b) show the line-of-sight view point of the sector antenna. To do (1)

163



(a) Wide view



(b) Front view



(c) SW corner



(d) Side view



(e) Detail

Figure 4: A new outdoor site at the SW corner of the 16th floor rooftop on the Mudd building




Figure 5: Line-of-sight views

5.2 Indoor site

A new indoor site locates at Mudd 16th floor (near outdoor site, same level). Figure 6 shows the rack space where IDU and ASN-GW server will be located. We need to check the space availability in 5U as well as power supplies for IDU and ODU. To do (2)

164

165

166

167



Figure 6: Rack space where indoor parts be placed

As a reference, Appendix A describes another outdoor and indoor sites where we previously considered as candidates.

168

169

6 Base station deployment

170

6.1 Completed WiMAX installation and deployment

171

We completed the WiMAX installation and deployment on Jun 23, 2011. Figures 7 show the pictures of installation and deployment completed WiMAX kit on site.

172

173



(a) Antenna part




(b) Antenna and wiring to indoor



(c) ODU part



(d) ODU and its wiring



(e) Indoor wiring



(f) Testing



(g) Server rack cabinet



(h) Working environment

Figure 7: WiMAX campus installation and deployment are completed

6.2 WiMAX kit

Table 5 briefly describes the function of each part of the WiMAX kit.

Table 5: Functional description of WiMAX parts

Part name	Description
Antenna	This part transmits and receives physical radio signaling over the air.
ODU	Outdoor unit: amplifies the power of radio signal relayed to the antenna.
IDU	Indoor unit: contains two components: CHC (Channel card) and NW INTFC (Network interface card). This part relays WiMAX frame from ASN-GW to the ODU, and vice versa.
ASN-GW	Access service network gateway, This part makes a transition between IP datagram and the WiMAX frame. Additionally, it allows to get or set the parameters on the BS through a console command line or a web browser with <i>wimaxrf</i> services (See Section 9.4).

6.3 Conceptual diagram for deployment

Figure 8 depicts the conceptual diagram for campus WiMAX deployment at Columbia University. The diagram includes antenna, ODU, IDU, and ASN-GW server parts and wiring between those parts.

6.4 Topology setting

Figure 9 shows the IP address allocation for each network components including, ASN-GW, CHC (Channel card)/NW INTFC (Network interface card) at IDU, and WiMAX client. `eth0` at ASN-GW is connected to a port on a router (labeled “Linksys Router” in the figure) which has DHCP capability. `eth1` at ASN-GW is connected to the `eth0` on NW INTFC at IDU. `eth2` at ASN-GW is not currently connected but will be used for the purpose of maintenance.

When a WiMAX client performs an association procedure to the BS, its MAC address should be registered at the software module in the BS (see Section 9.2 for more information). As soon as the client successfully connects to the BS, the DHCP function at the Linksys Router leases an IP address to the client within the range of `10.41.0.xxx` in our configuration. Finally, a data tunneling is established between the ASN-GW and the WiMAX client.

6.5 PDU setting

This section should be filled as soon as we get a static IP address for the PDU. The administration account of the PDU is `root` and its password is `wimax101`.

6.6 Router setting

In order to assign IP addresses to WiMAX clients, DHCP functionality is required so that we deployed one Linksys router (wired only) inside the rack cabinet and connected it to both outside network (Internet) and the ASN-GW. Through any type of web browser, we can maintain the configuration of the router and this procedure is as follows:

1. Connect an Ethernet cable between one of ports on the router and a laptop.
2. In the laptop, open a web browser and type the IP address of the router (currently, `10.41.0.1`) and go.




Figure 9: IP allocation for deployment: A WiMAX client obtains an IP address provided by DHCP on Linksys Router and makes a tunnel over the ASN-GW and WiMAX base station

3. The router's administration account is `root` and its password is `wimax101`.

4. Configure the settings whatever required.

7 Client settings

7.1 Platform information

Table 7.1 provides the platform information we used for setting WiMAX clients.

Table 6: Platform information

Platform	Dell Latitude D830 (IRT0045)
NIC	Intel Centrino Advanced-N WiMAX 6250 - Mini-PCI express with half size slot ¹
OS	Ubuntu 10.10 Maverick with patched linux kernel 2.7.36-rc3

7.2 Network interface card installation

This section describes how we installed the network interface card (Intel Centrino Advanced-N WiMAX 6250) into our testbed client platform (Dell's Latitude D830).

7.2.1 Temporary installation

The type of network interface card is mini-PCI express. The client platform (Latitude D830) has two internal mini-PCI express slots, one for WLAN (Wireless Local Area Network) and the other for WWAN (Wireless

Wide Area Network). We selected the WWAN slot to install the NIC as an additional interface. The slot only allows full-size interface which does not fit to the half-size of NICs we have. In order to make the NIC fit on the slot, we temporary fixed the NIC on the slot with wood sticks as shown in Figures 10(a) and 10(b)

212
213
214



(a) Need to be fastened

(b) Fixed with wood sticks

Figure 10: Temporary installed NICs

7.2.2 NIC size extension

215

In above mentioned reason, we needed to purchase brackets to extend the size of “half-size” NIC card to be fit into the “full-size” mini-PCI express slot. We placed the order two brackets through Ebay² which only cost few dollars (\$4.66 USD each). We attached the bracket to the NIC as shown in Figure 11.

216
217



Figure 11: NIC with bracket

218

7.2.3 Final installation

219

Finally, we removed the wood sticks and installed the NIC extended full-size into the slot. The snapshot of the installed NIC is as follows:

220
221

²Bracket to extend half-size mini-PCI into full-size one which is available through <http://cgi.ebay.com/ws/eBayISAPI.dll?ViewItem&item=170544115545&ssPageName=STRK:MEWNX:IT>



Figure 12: Installed NIC with bracket

7.3 Software installation 222

7.3.1 Required software packages 223

All necessary packages referred to this report can be found and downloaded from <http://www.linuxwimax.org>. 224
225

1. NIC firmware: `i2400m-fw-1.5.0` 226
2. Driver: Compiled and built by patched Linux kernel 227
3. WiMAX tool: `wimax-tools-1.4.4` 228
4. Open source supplicant: `wpa_supplicant-0.7.2` with patch to build `libeap.so` library 229
5. WiMAX network service: `wimax-1.5.1`, Intel's WiMAX daemon 230

7.3.2 History 231

1. Initial compilation and installation (10/28/10) 232
 - We followed the guideline from <http://wimax.orbit-lab.org/wiki> to compile and install WiMAX software packages at a client machine. The client is able to trigger scanning and discover commercial NSPs. However, we couldn't check the scanning results of our base station because the BS was not operational at this time. 233
234
235
236
2. NSP definition does not detect the geni NSP id 51 (01/07/11) 237
 - This issue has been discussed on linuxwimax.org mailing list. 238
3. Patch for GENI NSP ID '51' (02/02/11) 239
 - Update WPA supplicant (`wpa_supplicant-0.7.3 + wpa_supplicant-0.7.3-generate-libeap-peer.patch`) 240
 - Replace XML file on `wimax-1.5.1` 241

- Appended GENI NSP information into 242
`~/InfraStack/OSagnostic/WiMax/Agents/NDnS/XML_Files/NDnSAgentConfig_forDriver.xml`243
 - Note: Don't miss running `ldconfig` after the compilation completes. 244
 - Replace GENI definition and database files (`WiMAX_Def.bin` and `WiMAX_DB.bin` obtained from 245
orbit-lab) on `~/InfraStack/OSagnostic/Product/AppSrvInfra` 246
 - Installation completed and checked working properly 247
 - Note: The file of `/var/lib/wimax/WiMAX_DB.bin` is changed whenever `wimaxcu scan` is per- 248
formed. 249
4. Build from scratch (02/24/11) 250
- To make the WiMAX client software modules work properly with our base station, WiMAX 251
network service should be clean built. The binary files of `WiMAX_Def.bin` and `WiMAX_DB` including 252
NSP information should be replaced with xml files provided by GENI's guide wiki page. 253

8 Indoor testing 254

This section describes a note for the purpose of preliminary base station test at indoor environment. 255

8.1 Important notes 256

It is strongly recommended that connecting to the IDU (CHC's serial port) is allowed through 'serial cable' by 257
using any modem control application (*e.g.*, `minicom`) for the monitoring and maintenance purpose. However, 258
connections to the CHC and NW INTFC on IDU can be also established with `telnet` or `ssh` protocols. 259


We prepared a preliminary base station indoor testing environment with the attenuated sector-antenna. It 260
is worth noting that a signal power attenuator should be located between ODU and the antenna. Otherwise, 261
if it is unavoidable to turn on the ODU without an attenuator in the indoor environment, `bs_tx_power` 262
parameter on the base station should be set in 0 dBm. In case that an attenuator exists, the `bs_tx_power` 263
can be set in 20 dBm which is a guided value by Ivan Seskar from WINLAB, Rutgers University. 264

8.2 Testing topology 265

1. ASN-GW 266

- `eth0: 10.41.0.3/24` → connected to the monitoring console machine. In the actual deployment 267
other than the testing as mentioned in Section 6.4, this port should be directly connected to 268
a router (or DHCP capable subnet) which is capable to provide DHCP functionalities because 269
WiMAX clients obtain their IP address from the DHCP server other than any BS components 270
whenever they associate with the base station. 271
- `eth1: 10.3.6.254/24` → connected to the IDU 272
- `eth2`: This port is needed for maintenance. 273

2. IDU 274



(a) Indicators in CHC



(b) Indicators in NW INTFC

Figure 13: Indicators on IDU

- CHC: 10.3.6.1/24
- NW INTFC: 10.3.6.2/24

275

276

3. Monitoring console machine

277

- eth0: 10.41.0.111/24 → directly connected to the eth0 at ASN-GW

278

8.3 Boot up sequence

279

First time, whenever we tried to boot up the ASN-GW server, IDU, and ODU, NW INTFC and CHC at IDU indicated that several warning and alarm lights were turning on. Figures 13(a) and 13(b) show the location of the indicators of CHC and NW INTFC at the front panel of the IDU. The meaning of each alarm light indicator describes as follows:

280

281

282

283

- ALM light (red) at NW INTFC: It is turned on when the BS does not have the connectivity to the GPS receiver. Even though we did not connect the GPS receiver, for indoor testing purpose, there is no problem for BS to work properly. If we deploy the BS on site with GPS connectivity, this alarm light should be off.
- WARN light (orange) at NW INTFC: It indicates that “Real time clock seems stuck!” which is caused from time sync issues because GPS receiver is not connected at this time of testing.
- ODU ALM light (red) at CHC: Setting up the ODU failed.
- ODU LINK light (green) at CHC: When it’s on, it means the connection between IDU and ODU has been established successfully.

284

285

286

287

288

289

290

291

292

These alarms do not mean any functional error in the base station. However, we found that, in order to make BS work properly, there is a special order of sequence to turn on these devices including ASN-GW, IDU, and ODU; the turn-on sequence can be summarized as follows:

293

294

295

1. Turn on the power of ASN-GW server;

296

- Send ping to 10.41.0.3 (IP address of ASN-GW) from monitoring console to check that the server is alive. 297
 - ssh to 10.41.0.3 299
2. Turn on the power of NW INTFC; 300
- Send ping to 10.3.6.2 (IP address of NW INTFC) from a console at ASN-GW to check that the NW INTFC is alive. 301
 - telnet to 10.3.6.2 303
3. Turn on the power of CHC; 304
- Send ping to 10.3.6.1 (IP address of CHC) from a console at ASN-GW to check that the CHC is alive. 305
 - telnet to 10.3.6.1 307
4. Restart the asn-gw module at a console of ASN-GW; 308
- `sudo /usr/bin/asn-gw stop` 309
 - `sudo /usr/bin/asn-gw start`: This command will reboot the CHC (internally `bs_restart` is called) 310
 - Wait until CHC is ready by sending ping to 10.3.6.1 (IP address of CHC) 312
 - Check the ODU LINK light on at the CHC panel 313
5. For logging information, manually synchronize the time between machines; 314
- We activate `ntpd` daemon at ASN-GW for the testing purpose. 315
 - `ntpdate 10.3.6.254` (IP address of the ASN-GW) 316
 - `export TZ=EST` 317
 - NOTE: At CHC, `TZ` variable is automatically recovered to the `JST`, Japan standard time (GMT+0900). 318
6. Assigning a dynamic IP address to `eth0` at ASN-GW; 319
- `sudo dhclient eth0` at the console of ASN-GW. 320
 - If a static IP address is allocated to `eth0` at ASN-GW, this procedure can be skipped. 321
7. Restart OMF aggregate manager at ASN-GW; 322
- `/etc/init.d/omf-aggmgr-5.2 stop` 323
 - `/etc/init.d/omf-aggmgr-5.2 start` 324
8. Perform scanning and establish connection on a WiMAX client; 325
- `wimaxcu connect network 51` 326

- Before try to connect to the BS, the MAC address of the WiMAX client should be registered to the allowed list of clients at the ASN-GW.

9. Check log messages at ASN-GW to verify that the client obtains IP address;

- `tail -f /var/log/omf-aggmgr-5.2.log`

8.4 Testing result

8.4.1 Using Linux OS and Intel 6250

Testing on 02/10/11: As soon as we checked the BTS seems to work properly, we did a wide range of test for scanning procedures from linux based WiMAX client, but failed to see the GENI id'ed base station (NSP=51). Tried to change the `bs_tx.power` to the 10, but nothing changed.

Testing on 02/25/11: By visiting WINLAB at Rutgers University, we solved every outstanding problem. We did a try for WiMAX client with Intel's 6250 NIC to perform scanning and to connect to our base station and it succeeded (See the messages on Figure 14. The two binary files on the client should be replaced to the managed xml files which only embed the GENI's NSP ID numbered 51 (it is same to that of Sprint carrier).

```

hoon@irt0045: ~
File Edit View Search Terminal Help
hoon@irt0045:~$ wimaxcu dconnect
Network Disconnected.
hoon@irt0045:~$ wimaxcu connect network 51
Current Preferred Profile is:
  ID : 51
  Name: GENI 4G
In Manual Scan and Manual Connect Mode
Trying to find the networks ...
Scanning 0% Done
Network found.
NSP : GENI 4G
  ID          : 51
  Signal      : Very Good
  RSSI        : -67 dBm
  CINR        : 23 dB
  Network Type: Home Network
  Activated.

Scanning operation completed.
Connecting to GENI 4G Network...
Connection successful
hoon@irt0045:~$ ifconfig wmx0
wmx0      Link encap:Ethernet  HWaddr 00:1d:e1:36:ff:28
          inet addr:10.41.0.100  Mask:255.255.255.0
          inet6 addr: fe80::21d:e1ff:fe36:ff28/64 Scope:Link
          UP RUNNING NOARP  MTU:1400  Metric:1
          RX packets:1966 errors:0 dropped:0 overruns:0 frame:0
          TX packets:1542 errors:0 dropped:0 overruns:0 carrier:0
          collisions:0 txqueuelen:20
          RX bytes:4393152 (4.3 MB)  TX bytes:253195 (253.1 KB)

hoon@irt0045:~$ ping irtdesk5.cs.columbia.edu
PING irtdesk5.cs.columbia.edu (128.59.22.131) 56(84) bytes of data.
64 bytes from irtdesk5.cs.columbia.edu (128.59.22.131): icmp_req=1 ttl=62 time=85.6 ms
64 bytes from irtdesk5.cs.columbia.edu (128.59.22.131): icmp_req=2 ttl=62 time=83.3 ms
64 bytes from irtdesk5.cs.columbia.edu (128.59.22.131): icmp_req=3 ttl=62 time=79.3 ms
64 bytes from irtdesk5.cs.columbia.edu (128.59.22.131): icmp_req=4 ttl=62 time=83.3 ms
64 bytes from irtdesk5.cs.columbia.edu (128.59.22.131): icmp_req=5 ttl=62 time=79.3 ms
64 bytes from irtdesk5.cs.columbia.edu (128.59.22.131): icmp_req=6 ttl=62 time=78.1 ms
^C
--- irtdesk5.cs.columbia.edu ping statistics ---
6 packets transmitted, 6 received, 0% packet loss, time 5006ms
rtt min/avg/max/mdev = 78.147/81.538/85.616/2.730 ms
hoon@irt0045:~$

```

Figure 14: The console messages show that the client successfully connects and sends ping to the outside of network through our BS

In addition to replacing the binary, it is needed to clean the source code build environment of the WiMAX service tool module (with a command, `make clean`, at the root directory of the module) and turn off the laptop completely. The reason to shutdown the client is to flush the firmware on WiMAX network interface card. After rebooting the client, the WiMAX service tool should be compiled from scratch then you can see the successful scanning and connection to the GENI based base stations.

8.4.2 Using Windows OS and Intel 6250

On the Windows OS³, there is no way to use the Intel's 6250 NIC for the purpose of using at GENI's base station because there is no way to modify XML binaries provided by Intel's device driver. But it works properly to the commercial NSPs. Figure 15 shows an example of connection to Clear WiMAX carrier with Intel 6250 NIC on Windows OS.




Figure 15: Intel 6250 at Windows OS


8.4.3 Using Windows OS and AWB US210

We have ten AWB US210, an external USB type of adapter for WiMAX, for the research purpose, but the manufacturer only provide Windows version of device driver. Unfortunately, this type of network interface does not work for commercial WiMAX carrier such as Time Warner Cable 4G, Sprint, Clear, or Comcast. The network interface card seems to successfully scan commercial NSPs while connection fails because of authentication problems. The log messages from this network interface show that timeout occurs when the authentication procedure against the commercial base station is unsuccessful (no response). However, it can be used for our GENI base station working on 2.9 GHz frequency band successfully, because current version of our base station does not require any authentication procedure when clients try to connect. Figure 16 shows that the general information how to set AWB US210 for connecting GENI base stations and log message for successful connection.

³We tested on Windows XP professional with service pack 3. Intel's manual said that it also works on Windows Vista and Windows 7 regardless of the type of platform architecture, x86 and x64.



(a) Connected



(b) Profile setting



(c) Settings



(d) Network and adapter information



(e) Statistics



(f) Log message

Figure 16: AWB US210 usage and connection result

9 Other information

363

9.1 ASN-GW software package update

364

ASN-GW server can be easily updated and upgraded with `apt-get update`; `apt-get upgrade` commands. Before upgrading, you should backup all configuration and setting files (currently, backup with postfix `.org`) which are generally located in `/etc` directory.

365

366

367

9.2 WiMAX clients' IP address assignment

368

There are two ways to assign IP addresses to the WiMAX clients over WiMAX base station system. The first one is provided by `SAMrb` which stands for simple authentication manager. In this case, the MAC address of WiMAX clients should be defined in this configuration file that is implemented with the syntax of Ruby programming language.

369

370

371

372

The other way is based on the OMF aggregate manager which is designed to provide the functionalities of orbit-lab. Configuration files of the OMF aggregate manager are located at `/etc/omf-aggmgr-5.2`. As similar as the `SMArb` way, a configuration file located at `/etc/omf-aggmgr-5.2/enabled/wimaxrf` maintains the list of WiMAX clients so MAC addresses of allowed WiMAX clients should be explicitly registered at this file. This file also follows Ruby syntax⁴ and has a category, named `slice`, which is to schedule individual group of clients when the BS works under the orbit-lab maintenance. Currently, the default setting of IP assignment on our base station is with the OMF aggregate manager.

373

374

375

376

377

378

379

9.3 Configuring WiMAX base station

380

This subsection introduces how to check and change the configuration setting of the WiMAX base station by using the command line executives in console. There is another way to configure the base station which is allowed by using `wimaxrf` functionalities via web browser and this method will be described in Section 9.4.

381

382

383

As the first step, you should be connected to the ASN-GW by `ssh`. The IP address of the ASN-GW is current set in `10.41.0.3` within the internal network provided by the WiMAX router (Linksys router). Secondly, from the prompt of the ASN-GW, you should make a `telnet` connection to the CHC of the WiMAX kit whose current IP address is `10.3.6.1`. The administrative account of the CHC is `root` and its password is blank (Just press the Enter key). There are two main command `wiget` and `wiset` where are to get the information of the configuration setting of the base station and to set (or to modify) the configuration of the base station, respectively. It is worth noting that, after using the `wiset` to change the value of any parameters, the base station should be restarted in order to make the changed parameter value be effective.

384

385

386

387

388

389

390

391

9.4 Using `wimaxrf`

392

`wimaxrf` is a web-based module which allows users to query and set parameters of NEC base station. It is implemented based on an XML thus you can use it through a certain kind of web browser supporting xml viewer.

393

394

395

⁴Note that Ruby interpreter does not allow any tab based indentation so that every indentation should be separated by space.

9.4.1 Accessing *wimaxrf* using web browser

396

In order to access the *wimaxrf*, open a web browser from a machine which is connected through the Linksys Router and connect to the web service with `http://address:port` where `address` is the address of ASN-GW and the `port` is the port number of ASN-GW's *wimaxrf* service. Under our BS configuration, we can connect *wimaxrf* using the url of `http://10.41.0.3:5052` where the `address=10.41.0.3` is the IP address of our ASN-GW and `port=5052` is a pre-defined port number which is determined by the current version of OMF. In this case, a connection is established through the `eth0` on the ASN-GW. As an alternate way, we can also use an `eth2` port on the ASN-GW to directly connect web-based *wimaxrf*. To trigger *wimaxrf* commands, we can use with `http://address:port/wimaxrf`. Figures 17 show snapshots of accessing *wimaxrf* by using a web browser.

397

398

399

400

401

402

403

404

405




Figure 17: *wimaxrf* through web browser

9.4.2 Listing information

406

To see the information of *wimaxrf*, you can try a command using `http://address:port/wimaxrf/info`. Figure 18(a) is the list of information provided by *wimaxrf*. In some reason, these commands sometimes fail to show xml on the web browser as shown in Figure 18(b). But you can refresh the web browser to properly show the xml result.

407

408

409

410

9.4.3 Get and set parameters

411

To query the parameter of the base station, through the web browser, you can use the command with an url like `http://address:port/wimaxrf/get?parameter` where `parameter` is the name of the parameter want to get in the base station. On the other hand, to set the parameter of the bastation, you can use the command with `http://address:port/wimaxrf/set?parameter=value` where `parameter` is the name of the parameter to set and `value` is the parameter value to be set. As an example, getting and setting BS identifier, 'bsid', can be performed via `http://address:port/wimaxrf/get?bsid` and `http://address:port/wimaxrf/set?bsid=0x4451db000001`, respectively. Figure 19(a) shows an example to get a BS parameter, `bs_tx_power`. Figure 19(b) shows an example to set a BS parameter, `bs_tx_power` with 10 dBm.

412

413

414

415

416

417

418


419

9.5 Log messages

420

Here is the list of useful log files:


421



(a) List of information




(b) XML parsing error; just do reload




(c) View XML source of information list

Figure 18: Listing *wimaxrf* information



(a) Getting a BS parameter



(b) Setting a BS parameter

Figure 19: Getting and setting a BS parameter using *wimaxrf*

- /var/log/omf-aggrmgr-5.2.log: to see whether the OMF aggregation manager allocated clients' IP addresses properly 422
- /var/log/asnctrl.log: to see BS up 424

10 Measurements

425

10.1 Signal quality

426

After deploying the BS on site, we will need to measure the signal quality such as received signal strength, CINR, etc. The measured signal quality information may help to configure the transmission power of the radio signal from antenna at the BS to control the coverage area and the propagation range of the WiMAX system.

427

428

429

430

10.1.1 Measurement tools

431

We use a signal measurement tool for WiMAX which can be found in the following site: http://wimax.orbit-lab.org/wiki/WiMAX/30/02#WimaxMeasurementApplication:wimax_gps_om12 This tool utilizes signal quality measurement according to the location which is gathered by GPS receiver (connected via USB).

432

433

434

10.1.2 Measurement procedure

435

We selected 30 position locations and measure WiMAX signal from the WiMAX base station by using the WiMAX testbed. Figure 20 shows the position locations for the first signal measurement survey on 06/27/2011. For this measurement, we set the transmission power of the antenna (`bs.tx.power`) with 30 dB.

436

437

438




Figure 20: Signal survey: WiMAX signal measurement points

439

10.1.3 Results

440

Table 7 shows results of the first signal measurement survey. The results show that the most outdoor area of the campus is exposed to the WiMAX signal so that WiMAX clients are capable to get Internet connectivity via WiMAX base station. To provide the better understanding of the results, Figure 21 depicts the visualized WiMAX signal (RSSI: Received Signal Strength Index) map within the campus which is drawn through the http://www.gpsvisualizer.com/map_input?form=google.

441

442

443

444

445

Table 7: The first WiMAX signal measurement survey results

Pt #	RSSI (dBm)	CINR (dB)	Tx Pwr (dBm)	Notes
1	-61	27	-61	
2	-61	28	-59	
3	-88	1	-36	
4	-58	29	-34	
5	-77	13	-34	
6	-81	8	-34	
7	-71	18	-34	
8	-74	15	-34	
9	-82	7	-34	
10	-73	17	-42	
11	-68	21	-45	
12	-85	4	-33	
13	-85	5	-33	
14	-72	17	-33	
15	-92	0	-22	
16	-69	20	-53	
17	-85	5	-45	
18	-83	6	-44	
19	-66	23	-43	
20	-81	9	-39	
21	-87	3	-38	
22	-94	-5	-33	
23				No connection
24				No connection
25	-90	0		Scan successful, but failed to connect
26	-68	20	-48	LOS is available in this location
27	-94	-5	-35	
28				No connection
29				No connection
30				No connection

10.2 Throughput

446

In order to measure the throughput from a WiMAX client, I tried to use popular network monitoring and measurement tool, Wireshark and iPerf. To the best of our knowledge, unfortunately, link level throughput cannot be measured because WiMAX MAC level frames are emulated into Ethernet (IEEE 802.3) frames internally in the network interface card, i.e., Intel's 6250 NIC. Thus, the only header information we can see

447

448

449

450




Figure 21: Measured WiMAX RSSI and location mapping with GPSVisualizer

through the monitoring tool is Ethernet level and its upper layer information. 451

We will try to solve this matter to see the frame, layer 2, information other than Ethernet emulated one. 452

11 Useful links 453

1. WiMAX Meso-Scale Deployment Integration 454

Web site: <http://groups.geni.net/geni/wiki/WiMAXInteg> 455

Mailing list: <http://email1.winlab.rutgers.edu/cgi-bin/mailman/listinfo/wimax-developer> 456

2. GENI WiMAX Base Station Kit – Columbia University Deployment, a.k.a., WIMXCOLUM 457

<http://groups.geni.net/geni/wiki/WIMXCOLUM> 458

3. GENI WiMAX Platform 459

<http://wimax.orbit-lab.org/wiki>

460

4. OMF (cOntrol, Management and Measurement Framework) – A Control and Management Framework for Networking Testbed

461

<http://www.mytestbed.net>

462

5. WiMAX Drivers for Linux

464

Web site: <http://www.linuxwimax.org>

465

Mailing list: <http://lists.linuxwimax.org/mailman/listinfo/wimax>

466

A Appendix: Previous candidate sites

467

This section describes previous candidates for both outdoor and indoor sites in our campus. It should be regarded as a reference. These sites were changed to the other proper locations as described in Section 5.

468

469

A.1 Previous outdoor site

470

Previous outdoor site was located at the Fairchild building rooftop, 12th floor, as shown in Figure 22.



Figure 22: Previous outdoor site

471

A.2 Previous indoor site

472

Previous indoor site was located at the HAM radio station at the Mudd building, 14th floor, as shown in Figure 23.

473

474

References

475

- [1] “Problem with unauthorized MiniPCI network card,” http://www.thinkwiki.org/wiki/Problem_with_unauthorized_MiniPCI_network_card.

476

477



(a) HAM radio station



(b) Inside of the station



(c) Wall line hole (inside)



(d) Wall line hole (outside)



(e) Ethernet activation



(f) Rack space 1



(g) Rack space 2

Figure 23: Previous indoor site

To do...

478

1 (p. 8): Update figures with new ones

479

2 (p. 9): Update information and insert a rack cabinet figure

480